

JANUARY 2019 PROJECT WORKERS LIST

Saturday, January 5, 19	January 7 - 11, 2019	Saturday January 12, 2019	January 14 - 18, 2019
<ul style="list-style-type: none"> <li>Continue FRP ceiling installation</li> <li>Install new partitions at range, former freezer and new washrooms.</li> <li>Complete plumbing roughins</li> </ul> <ul style="list-style-type: none"> <li>FRP Crew</li> </ul> <p><b>Andrew Sawatsky</b>                      Helper: _____ (1)                      Helper: _____ (2)</p> <p>Framer: _____ (1)                      Framer Helper: _____ (2)</p> <p>Plumber: _____ (1)                      Plumber Helper: _____ (2)</p> <p>Runner: _____ (1)</p> <p>Leader: _____ (1)</p> <p>Don</p>	<ul style="list-style-type: none"> <li>Roughin electrical into new partitions</li> <li>Electrical to work with refrigeration contractor</li> <li>Uncluding new disconnect, lights in fridge &amp; freezer and hook up condenser.</li> <li>Refrigeration to install evaporators, thermostats, new condenser and commission.</li> <li>Final measurements for millwork contractor</li> </ul> <p>Electrician: _____ (1)</p> <p>Refrigeration Contractor: _____ (1)</p> <p>Millwork Contractor: _____ (1)</p> <p>Don</p>	<ul style="list-style-type: none"> <li>Drywall all partitions</li> <li>Set door frame for washroom</li> <li>Complete FRP ceiling</li> <li>Begin FRP on walls</li> </ul> <p><b>Drywall Crew:</b>                      _____ (1)                      _____ (2)                      _____ (3)</p> <p><b>FRP Crew:</b>                      _____ (1)                      _____ (2)                      _____ (3)</p> <p>DT                      Don</p>	<ul style="list-style-type: none"> <li>Drywall tape walls not being covered with FRP</li> <li>Install ceiling light fixtures</li> </ul> <p><b>Taper (Contractor) (1)</b></p> <p>Electrician: _____ (1)</p> <p>Don</p>
Saturday January 19, 2019	January 21- 25, 2019	Saturday, January 26, 2019	
<ul style="list-style-type: none"> <li>Hang Door to VOR</li> <li>Paint Washroom, doors &amp; wall to dining area</li> <li>Install vinyl strip flooring</li> <li>Complete FPR on walls</li> <li>Remove interior dust partitions</li> </ul> <p><b>Carpenter:</b> _____ (1)</p> <p><b>Painter:</b> _____ (1)                      _____ (2)</p> <p><b>Flooring Installer:</b> _____ (1)                      _____ (2)</p> <p><b>FRP Crew:</b> _____ (1)                      _____ (2)                      _____ (3)</p> <p><b>Labourer:</b> _____ (1)                      _____ (2)</p> <p>DT                      Don</p>	<ul style="list-style-type: none"> <li>Install Millwork</li> <li>Install Electrical finishes - recepticals, switches, final terminations, ESA</li> <li>Install stainless millwork</li> <li>Foam under floor joist space (contractor)</li> <li>Final measurement for countertops</li> <li>Lockers (contractor)</li> <li>Accept</li> </ul> <p><b>Millwork Contractor (1)</b></p> <p>Electrician: _____ (1)                      (2 days)</p> <p><b>Stainless Contractor (1)</b></p> <p><b>Foaming Contractor (1)</b></p> <p>Don</p>	<ul style="list-style-type: none"> <li>Complete vinyl strip flooring, transition strips</li> <li>Install toilet &amp; sink in washroom</li> <li>Install fan under floor</li> <li>Install T &amp; G wood skirt under countertop facing dining area complete with wood base.</li> <li>Assemble lockers</li> </ul> <p><b>Labourer:</b> _____ (1)  <b>Flooring Installer:</b> _____ (1)  <b>Flooring Installer:</b> _____ (2)</p> <p><b>Plumber:</b> _____ (1)</p> <p><b>Carpenter:</b> _____ (1)  <b>Carpenter Helper:</b> _____ (2)</p> <p><b>One guy to saw cut wall &amp; install fan:</b>                      _____ (1)</p> <p><b>One handyman to assemble lockers:</b>                      _____ (1)</p> <p>DT                      Don</p>	